



Minutes of the DDC meeting held on 10/05/2023 at Conference Hall,
Office of the Deputy Commissioner, Majuli, Assam

Members present as per Annexure 1

The meeting was presided over by Dr. Cauvery B. Sharma, ACS, Deputy Commissioner, Majuli. Initiating the discussion, the Deputy Commissioner welcomed all the members present in the meeting.

The Additional Deputy Commissioner, Majuli requested all members present in the meeting to make presentation on the progress of development schemes of the Departments.

Review on progress of works of Departments of Majuli district

Month: May 2023

SL No	Name of the Department	Issues	Action to be taken
1.	PWD (Building & NH)	<p>EE,PWD B&NH, Majuli informed about the progress of the different projects:</p> <p>1.A. Group 1- Site development works, retaining wall, boundary wall, earth filling, gate and road work: Cumulative physical progress: 94%, Financial Progress: Rs.524.38 L (90.41%)</p> <p>2.B. Group II - DC office Majuli (Food and Civil Supplies and Superintendent of Excise): Cumulative physical progress: 75.70%, Financial progress : Rs.1818.07 L</p> <p>3. D. GROUP IV - Grade IV Quarter (2 blocks 8 units): Cumulative physical progress: 100%, Financial progress: Rs.98.39L (88.55%).Work has been completed. EE, PWD (NH) informed that this project will be completed and handed over within this month.</p> <p>4. Construction of District Science Centre and Planetarium at Majuli: Cumulative physical progress: 83%.Financial Progress: Rs. 1108.74L (42.7%). EE, PWD (B&NH), Majuli informed that this project will be completed within July, 2023.</p> <p>5. Construction of Auditorium cum Cultural Centre at Jengraimukh, Majuli: Cumulative physical progress: 91%, Financial progress: Rs.127.99 L (63.99%). EE, PWD (B&NH), Majuli informed that work of the project is going on but progress is slow.</p> <p>6. Infrastructure development of sports complex at Jengraimukh (signature project): Cumulative physical progress: 91%.Financial progress: Rs.834.00L. (83.4%)</p> <p>7. Construction of Training Institute for Grade III and Grade IV Employees of Assam Secretariat at Majuli: Cumulative physical progress: 35%, Financial Progress: Rs.253.93 L (20.93%).Work is</p>	EE, PWD (B&NH)

		<p>going on but progress is slow.</p> <p>8. Infrastructure Development of Sports Complex at Jengraimukh (signature project): Cumulative physical progress: 94.00%, Financial progress: Rs.834.00L (84.34%). EE PWD (B&NH), Majuli informed the house that the project will be completed within July 2023.</p> <p>9. Polytechnic Institute at Majuli: Cumulative Physical progress: 42.50% , Financial Progress: Rs.1626.26 L (31.42%)</p> <p>10. Stadium Building and Gallery at Rajiv Gandhi Sports Complex at Kamalabari ,Majuli: Cumulative physical progress: 60.00% Financial progress: Rs.281.34L (46.06%). EE, PWD (B& NH) expected that the remaining work will be completed by July 2023.</p> <p>11. Construction of D.T.O Office, Majuli: EE, PWD (B& NH) informed that the construction work is expected to be completed by May, 2023. EE, PWD (B&NH), Majuli also informed that a revised plan & estimate has to be submitted for additional works for the Development of Office Building.</p> <p>12. Construction of new Office Building of Majuli Zilla Parishad at Garamur under SOPD Scheme: EE PWD (B&NH) informed that the construction will be completed by July, 2023.</p> <p>Additional Deputy Commissioner, Majuli directed the PWD Department that those projects which completion percentage is over 90% have to be completed within this month.</p>	
2	PHE	<p>The SDO, PHE, Majuli informed the following :</p> <ol style="list-style-type: none"> 1. FHTC connection during the month is 150. 2. Tap Connection under Jal Jeevan Mission in LP Schools is 98.62% and AWCs 95.48% .Due to IMIS problem, performance of Water Tap connection in few schools and AWCs have not been uploaded. <p>Additional Deputy Commissioner, Majuli directed that:</p> <ol style="list-style-type: none"> 1. The ongoing schemes must be completed within this month. Work order for remaining 8 nos. of schemes to be issued immediately. 2. Nonfunctional water taps in the AWCs to be functionalized immediately. 	EE,PHE
3		<p>AEE, PWD Roads informed that under PMGSY I progress of project L055-T01 to Borbil Bebejia (AS-10-231) is 95%. The progress of Br no: 3/1 on Ujoni Cherpai Balideori to Ratanpur Lahon via Silikhaguri (AS-10-271) is 85%. Balance work, Alloted Superstructure and Approach work is going on of this project.</p>	

	PWD(R)	<p>Under PMGSY III the progress of MRL-11-Rawnapar to Gereki MHPC via Bangaon Balichapori, Package no AS-10-360 is 64%.</p> <p>Under RIDF XXIV the work of RCC Br. no:1/1 in Dekasensua Kathaniati is going on. The progress of this project is 90%. He also stated that another scheme Construction of RCC Br no 1/1 onTeliagaon to Dewri gaon Road under RIDF XXV has been completed about 85%.</p> <p>After the discussion Additional Deputy Commissioner, Majuli instructed the Department to complete all the project which physical progress is above 95 % to be completed within this month.</p>	E.E.,PWD(R)
4	P&RD	<p>CEO, Zilla Parishad, Majuli informed the house that 71 Nos of Amrit Sarovars' excavation has been completed out of total target of 75 Nos.</p> <p>Deputy Commissioner, Majuli directed the Department to complete remaining 4 Nos of Amrit Sarovars immediately.</p> <p>CEO, Zilla Parishad, Majuli informed that 369 Nos of construction of Kutcha house is going on out of total target of 2258. CEO, Zilla Parishad , Majuli also informed that Hon'ble Chief Minister's New initiative for Raising of Nursery for Plantation of Chandan ,Agar and Som is going on in Majuli District. Overall progress of the scheme is 75%. Another scheme Plantation of Chandan, Agar and Som also going on and overall progress of the scheme is 87.50%.</p> <p>Deputy Commissioner, Majuli directed the Department to complete the construction of remaining 369 Nos. of Kutcha house immediately. Deputy Commissioner, Majuli also directed the Department to solve the problem of work code regeneration.</p>	E.E., PWD(B)
5	Transport	<p>DTO informed the house that the Department has achieved the annual target of revenue collection. He also informed that this year's annual target yet to be received from the Govt.</p>	DTO, Transport
6	DICC	<p>GM, DICC informed that during 2023-24, 7 Nos. of application has been received and forwarded to bank. He also informed that UDYAM Registration under MSME Up to 30.04.2023 is 1010.</p> <p>Additional Deputy Commissioner directed the Department to coordinate with LDM, Majuli for quick action of submitted application.</p>	GM,DICC
7	Excise	<p>Superintendent, Excise informed that total Nos. of raid conducted from April 2023 is 55, Nos. of cases detected is 13, I /D liquor seized is 52 ltrs. and IMFL / Beer seized is 80.75 Ltrs.</p> <p>Deputy Commissioner, Majuli directed the Department to increase raids in Majuli District.</p>	Superintende nt , Excise

8	Irrigation	EE, Irrigation informed that all the ongoing schemes under the Department will be completed within this month.	EE, Irrigation
9	POWER DEPARTMENT	AGM, APDCL informed Electrification of work above 99% has already been completed at Angwanbadi and LP schools under Majuli District.	AGM,APDCL
10	Fishery	<p>SDFDO, Fishery informed the house that under PMMSY 2022-23, physical progress of Fish Hatchery is 70%, Construction of New Pond (individual) is 41.6%, and construction of New Rearing Tank (Individual) is 43.4 %.</p> <p>Deputy Commissioner, Majuli asked the Department about the number of ponds available in Majuli District. In reply SDFDO informed that around 3000 ponds are available in Majuli District.</p> <p>Deputy Commissioner directed the Department to complete all excavation work of ponds at an early date.</p>	SDFDO, Fishery
11	WCD	DSWO, Majuli informed that 55 Nos of AWCs have been handed over by CDPO Telahi ICDS Project (52) and Nawboicha ICDS Project (3) to CDPO Majuli ICDS Project in Luit Khabolu GP. On the other hand a total no of 23 Nos AWCs have been proposed for merger with Golaghat Administrative Jurisdictions.	DSWO,WCD
12.	H&FW	<p>Joint Director, Health Services informed that Luit Khabalu Sub Centre has already been taken over from Lakhimpur Administrative Jurisdiction and Dakhin Ahaotaguri sub centre has already been handed over to Golaghat Administrative Jurisdiction.</p> <p>Deputy Commissioner, Majuli directed the Department to submit a foot note on 2 Nos. of child death occurred during the month of April, 2023.</p>	Joint Director, Health Services
13	Agriculture	<p>DAO, Majuli informed that out of total 23588 beneficiaries of PM KISAN, Aadhaar authenticated done 21317 (90%).</p> <p>DAO, Majuli also informed the meeting that they have already exported red rice of 490 Qtls. from Majuli.</p>	DAO, Agriculture
14	WRD	EE, WRD informed that 2Nos. of work under RIDF and 7 Nos. of work under SDRF have already been completed. Another 15 Nos. of SOPD works likely to be completed very soon.	EE,WRD
15	PWD NH	AEE, PWD NH informed that progress of Brahmaputra Bridge Project, Majuli- Jorhat section is 11.24% and it is likely to be	EE, PWD NH

		completed on allotted time frame.	
16	Handloom & Textile	Supdt., H&T, Majuli informed that 435 Nos. of Gamusha which are made outside Assam have been recovered from the various places of Majuli during the time of raids by the Department.	Supdt., H&T
17	Education	DPO, SSA, Informed that status of Bank Account Opening is 97.49 % and status of Aadhaar opening is 96.24%. He also informed that against 72 Nos. of Arohan schools, total mentor registered is 335.	IS, Education
18	Veterinary	SDVO, Majuli informed that a training program under Chief Minister Samagra Grammya Unnayan Yojona (CMSGUY) For livelihood and employment generation for youth through Livestock sector has been completed for the selected SHGs.	SDVO, Veterinary
19	Forest	DFO, Majuli Informed that under CAMPA scheme at Kari Chapori, plantation has been completed for about 50.00 Hectares of Govt. Land. But due to erosion by the River Brahmaputra only 32.267 Hectares area of the plantation is intact till date.	DFO, Forest

In her closing remarks, Hon'ble Deputy Commissioner, Majuli requested all the departments to speed up the implementation of all the Developmental activities in Majuli District.

The meeting ended with vote of thanks from the chair.



**Deputy Commissioner
Majuli**

E-File No:

Dated Garamur the 25th May, 2023

Copy to:

1. The Principal Secretary to the Government of Assam, Transformation and Development Department for favour of kind information
2. The Commissioner, UAD, Assam, for favour of kind information
3. The Director (DCP), Transformation and Development Department, Dispur Assam for information
4. The Director, Monitoring and evaluation, Transformation and Development, Dispur Assam for information
5. All HODs of Majuli District for information and necessary action
6. PA to DC for kind appraisal of Deputy Commissioner Majuli



**Deputy Commissioner
Majuli**